

separate contract. Wall removal show for reference only.
All required shoring and related items still to be included in this scope of work.

- Tagged note 10 on F1: West Demolition Elevation, on existing wall to be demolished.
- Tagged note 10 on A1: South Demolition Elevation, on existing walls to be demolished.

A100	FLOOR PLAN - BASEMENT	9/7/21
	• Removed Callout for Column Wrap since columns are no longer present in base bid. • Added wall section through existing / new construction wall at pier. • Added wall section through existing / new construction wall. • Added a General Note to provide new solid surface window sills at existing window openings.	
A101	FLOOR PLAN – LEVEL 01	9/7/21
	• Added a General Note to provide new solid surface window sills at existing window openings. • New detail callouts added.	
A102	FLOOR PLAN – LEVEL 02	9/7/21
	• Added a General Note to provide new solid surface window sills at existing window openings.	
A226	ENLARGED ELEVATIONS & WALL SECTIONS	9/7/21
	• Adjusted basement foundations to represent the base bid without Basement expansion.	
A522	EXTERIOR DETAILS - BRICK	9/7/21
	• With more Structural coordination, detail E1 – Waterproofing Detail has further been adjusted since Addendum 3 • Added Sheet Specific Note 6: Brick face being removed under separate contract. Brick removal shown for reference only.	
A529	EXTERIOR DETAILS - BASEMENT	9/7/21
	• Added new sheet • Added wall section through existing / new construction wall at window infill. • Added brick transition detail at existing basement wall with new structural bracing wall to First Floor New construction.	
A602	WINDOW SCHEDULE	9/7/21
	• Adjusted Note 1 to say New solid surface sill. Verify dimensions in field. • Adjusted the window detail A1 to show 1" Sill and 1" Overhang to match existing conditions with new sill.	
A700	FINISH LEGEND	9/7/21
	• Revised ceiling finishes on Basement Level to match RCPs.	
A740	SIGNAGE SCHEDULE	9/7/21